

21-23 Municiple Water Projects

Sponsor	Project Name	Approved Date	Project Cost	Local Total	21-23 Cost Share Approved	Projected Start Date	Projected Completion Date	Comments
Hazen	Water Systems Improvement Project	8/12/2021	\$ 611,667	\$ 244,667	\$ 367,000	Spring 2022	Oct. 2022	Construction
Horace	Watermain Improvement District 2020-7 (Cass RWD)	8/12/2021	\$ 1,643,000	\$ 410,750	\$ 1,232,250	Sept. 2021	June 2022	Construction
Napoleon	Water Tower Replacement	8/12/2021	\$ 2,695,000	\$ 1,078,000	\$ 1,617,000	Fall 2021	Dec. 2022	Construction
Parshall	Water Tower	8/12/2021	\$ 1,172,000	\$ 468,800	\$ 703,200	Summer 2021	May 2022	Construction
Stanley	Country Estates Watermain Extension	8/12/2021	\$ 49,000	\$ 19,600	\$ 29,400			Preconstruction
Bismarck	43rd Avenue Expansion Phase 2	10/14/2021	\$ 3,901,035	\$ 1,561,035	\$ 2,340,000		Dec. 2022	Construction
McLean Sheridan RWD (Washburn)	Service to Blue Flint Ethanol Plant	10/14/2021	\$ 1,094,667	\$ 273,667	\$ 821,000	June. 2022	Dec. 2023	Preconstruction, split 50 Rural Water and 50 Water Supply
Rugby	Water Treatment Plant Improvements Phase 3	10/14/2021	\$ 1,468,333	\$ 587,333	\$ 881,000		Summer 2023	Construction
Wahpeton	Well Field and Transmission Line	10/14/2021	\$ 372,333	\$ 148,933	\$ 223,400			Preconstruction
Fargo	Regional Water System Distribution Extensions	2/24/2022	\$ 445,757	\$ 273,757	\$ 172,000	Spring 2023	Fall 2023	Preconstruction
Minot	NW Minot Residential Watermain Replacement	2/24/2022	\$ 375,000	\$ 150,000	\$ 225,000	May 2022	Dec. 2022	Preconstruction
Valley City	Watermain Improvement District 59	2/24/2022	\$ 371,000	\$ 148,400	\$ 222,600	May 2022	Sept. 2022	Construction
Valley City	6th Street NW Watermain District 102	2/24/2022	\$ 420,000	\$ 168,000	\$ 252,000	May 2022	Sept. 2022	Construction
Grand Forks	Agribusiness Park Raw Water Supply Improvements	2/24/2022	\$ 2,138,000	\$ 938,000	\$ 1,200,000	August 2023	Oct. 2023	Preconstruction
Riverdale	Raw Water Supply and Gate Valve Improvements	2/24/2022	\$ 375,000	\$ 150,000	\$ 225,000	June 2023	Oct. 2023	Preconstruction
Jamestown	ER Cross Town Water Supply Repair	2/24/2022	\$ 750,000	\$ 312,000	\$ 438,000		Completed June 2021	Construction - Emergency
Garrison	Water Supply Treatment and Transmission Line	2/24/2022			\$ 924,000	June 2022	Nov. 2023	Cost Increase
Portland	Water System Improvements	2/24/2022	\$ 295,000	\$ 197,650	\$ 97,350	April 2023	Oct. 2023	Preconstruction

Hazen--First project submission in 2019 for \$2,700,000. Post bid at \$3.0 million. Requested additional cost-share of \$370,000 to reach 60%. Underground material not available until Spring 2022.

Horace--53% complete

Napoleon--construction of new 58 bed assisted-living center(open end of 2023). Need arterial water main to site and elevated water storage to serve new center. Anticipate construction finish in late 2022.

Parshall--Tower is constructed. Waiting on pumps and other supplies to complete project.

Stanley--finished wastewater portion. Projected SWC application submittal Fall 2022

Bismarck-- Complete State St to 26th in 2022.

Washburn--MOU signed between MSWRD, Washbrun, & Midwest Ag. Final design is currently underway with plans to open bids April 8th. Projected SWC application submittal April 12, 2022

Rugby--project to start in 2022. 16 to 20 weeks out for materials

Wahpeton--Projected SWC application submittal Fall 2022

Fargo - Projected construction costs \$6,073,333

Minot - Projected construction costs \$3,375,000

Grand Forks - Projected construction costs \$13,888,060

Riverdale - Projected construction costs \$5,648,400

Portland - Projected construction costs (RW connection \$1,652,600/Water Tower Replacement \$3,563,500)

Garrison - 25% cost increase over estimates

Matt Gardner, ND League of Cities, 3/22/21